

# GOVERNMENT OF ANDHRA PRADESH

## **ABSTRACT**

NABARD – RIDF XVI – Warangal district – Providing BT Postfacto to road from Nizampalli to Gandhinagar, Regonda Mandal – Granting of Extension of agreement time up to 8.12.2011 with out imposing the liquidated damages- Orders - Issued

**-X**  
**PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.Rt.No. 74**

**Dated:17.1.2012**

Read the following:

1. G.O.Rt.No.1138, PR&RD (Progs.II) Dept, dt.2.08.2010.
2. From the Chief Engineer, Panchayat Raj, Lr.No.NB19/RIDF-XVI/WGL/Nizampalli/2010-11, dated. 28.12.2011.

\* \* \* \* \*

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Postfacto Extension of Agreement Time up to 8.12.2011 i.e for (71) days without liquidated damages, in respect of work, "Providing BT to road from Nizampalli to Gandhinagar, Regonda Mandal" in Warangal district sanctioned under NABARD RIDF-XVI as the delay was not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad, is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**C.R.BISWAL**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

To  
The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.  
The Superintending Engineer, Panchayat Raj, Warangal district.  
Copy to:  
The PS to Minister (Panchayat Raj & RWS)  
Sc / Sf

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**